	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class (SR 18-19 PWD, P.No.XLVII Sl.no. 1								
	Kogilu Lake	No.	1	340.00			340.00		
	Srinivaspura Near Hemmanna swamy Layout main Road)		1	340.00			340.00		
	Agrahara layou Near Govt School		1	330.00			330.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1	345.00			345.00		
	Vinayakanagara Over Head tank		1	330.00			330.00		
	Vinayakanagara 2nd Cross		1	330.00			330.00		
	Agrahara layout 13th Cross 1st main		1	320.00			320.00		
	Kogilu Indra Canteen		1	345.00			345.00		
	Srirampura Muneshwara Kalyana Mantapa		1	330.00			330.00		
	Agrahara Layout		1	340.00			340.00		
	Shivapura Near Temple		1	330.00			330.00		
							3680.00	450.00	**1656000.00**
20	Supply and fixing Collar for GI Pipes 50MM (Page No. XLVII, Sl NO.2, PWD SR-2018-19								
	Kogilu Lake	No's	1	56.00			56.00		
	Srinivaspura Near Hemmanna swamy Layout main Road)		1	56.00			56.00		
	Agrahara layou Near Govt School		1	56.00			56.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1	56.00			56.00		
	Vinayakanagara Over Head tank		1	56.00			56.00		
	Vinayakanagara 2nd Cross		1	56.00			56.00		
	Agrahara layout 13th Cross 1st main		1	54.00			54.00		
	Kogilu Indra Canteen		1	56.00			56.00		
	Srirampura Muneshwara Kalyana Mantapa		1	56.00			56.00		
	Agrahara Layout		1	56.00			56.00		
	Shivapura Near Temple		1	56.00			56.00		
							614.00	220.00	**135080.00**
21	Supplying of submersible pump cable 1X3X6..0 Sq.mm (Page No. XLVII, Sl NO. 8, PWD SR-2018-19								
	Kogilu Lake	mtr	1	710.00			710.00		
	Srinivaspura Near Hemmanna swamy Layout main Road)		1	750.00			750.00		
	Agrahara layou Near Govt School		1	800.00			800.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1	700.00			700.00		
	Vinayakanagara Over Head tank		1	695.00			695.00		
	Vinayakanagara 2nd Cross		1	750.00			750.00		
	Agrahara layout 13th Cross 1st main		1	710.00			710.00		
	Kogilu Indra Canteen		1	760.00			760.00		
	Srirampura Muneshwara Kalyana Mantapa		1	750.00			750.00		
	Agrahara Layout		1	700.00			700.00		
	Shivapura Near Temple		1	695.00			695.00		
							8020.00	144.00	**1154880.00**

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR) Page No. XLVII, Sl NO. 13, PWD SR 2018-19								
	Kogilu Lake	No.	1				1.00		
	Srinivaspura Near Hemmanna swamy Layout main Road)		1				1.00		
	Agrahara layou Near Govt School		1				1.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1				1.00		
	Vinayakanagara Over Head tank		1				1.00		
	Vinayakanagara 2nd Cross		1				1.00		
	Agrahara layout 13th Cross 1st main		1				1.00		
	Kogilu Indra Canteen		1				1.00		
	Srirampura Muneshwara Kalyana Mantapa		1				1.00		
	Agrahara Layout		1				1.00		
	Shivapura Near Temple		1				1.00		
							11.00	21000.00	**231000.00**
23	Supplying & delivery of brand 50mm Gate Valve. (PWD SR 18-19, P.NO.XLVII Sl.no, 15								
	Kogilu Lake	No.	1				1.00		
	Srinivaspura Near Hemmanna swamy Layout main Road)		1				1.00		
	Agrahara layou Near Govt School		1				1.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1				1.00		
	Vinayakanagara Over Head tank		1				1.00		
	Vinayakanagara 2nd Cross		1				1.00		
	Agrahara layout 13th Cross 1st main		1				1.00		
	Kogilu Indra Canteen		1				1.00		
	Srirampura Muneshwara Kalyana Mantapa		1				1.00		
	Agrahara Layout		1				1.00		
	Shivapura Near Temple		1				1.00		
							11.00	1800.00	**19800.00**
24	Supplying & delivery of brand 50mm Non Return Valve. (PWD SR 18-19, P.NO.XLVII Sl.no, 16								
	Kogilu Lake	No.	1				1.00		
	Srinivaspura Near Hemmanna swamy Layout main Road)		1				1.00		
	Agrahara layou Near Govt School		1				1.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1				1.00		
	Vinayakanagara Over Head tank		1				1.00		
	Vinayakanagara 2nd Cross		1				1.00		
	Agrahara layout 13th Cross 1st main		1				1.00		
	Kogilu Indra Canteen		1				1.00		
	Srirampura Muneshwara Kalyana Mantapa		1				1.00		
	Agrahara Layout		1				1.00		
	Shivapura Near Temple		1				1.00		
							11.00	1800.00	**19800.00**

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	...g and fixing MCB (P.NO - XLVII, SL.NO - 19, PWD SR 18-19)								
	...Lake	No.	1				1.00		
	...aspura Near Hemmanna swamy Layout ...n Road)		1				1.00		
	Agrahara layou Near Govt School		1				1.00		
	Agrahara layout 13th Cross (Thirumenahalli main Road)		1				1.00		
	Vinayakanagara Over Head tank		1				1.00		
	Vinayakanagara 2nd Cross		1				1.00		
	Agrahara layout 13th Cross 1st main		1				1.00		
	Kogilu Indra Canteen		1				1.00		
	Srirampura Muneshwara Kalyana Mantapa		1				1.00		
	Agrahara Layout		1				1.00		
	Shivapura Near Temple		1				1.00		
							11.00	900.00	**9900.00**
26	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)								
	Kogilu Lake		1	2900.00	0.60	0.75	**1305.00**		
							1305.00	316.94	**413607.00**
	Basic Rate	299.00							
	6% area weightage	17.94							
	Total	316.94							
27	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 94, I.NO - 13.73.2, PWD SR 18-19)								
	Kogilu Lake		1	2900.00			**2900.00**		
							2900.00	394.32	**1143528.00**
	Basic Rate	372.00							
	6% area weightage	22.32							
	Total	394.32							
28	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.NO - 7, I.NO - 2.11, PWD SR 18-19)								
	Kogilu Lake		1	2900.00	0.60	0.75	**1305.00**		
							1305.00	128.26	**167379.00**
	Basic Rate	121.00							
	6% area weightage	7.26							
	Total	128.26							
29	BESCOM Deposit charges	No's	1						
A	Kogilu Lake								
	Meter Charges								
	Deposit								
B	Srinivaspura Near Hemmanna swamy Layout main Road)		1						
	Meter Charges								
	Deposit								